Demonstration of Improved Energy Extraction from a Fractured Geothermal Reservoir

A progress report for the period 1.3.1996 - 30.9.1997 for the Thermie project GE-0060/96

Hita- og Vatnsveita Akureyrar, HVA
Orkustofnun - National Energy Authority
Uppsala University
Hoechest Danmark A/S
RARIK - Iceland State Electricity

Content

- 1. Summary
- 2. Progress report
 - 2.1 Introduction
 - 2.2 Design
 - 2.2.1 Overall design of the project
 - 2.2.2 Logging
 - 2.2.3. Pipeline design
 - 2.2.4. Design of pumps
 - 2.2.5 Design of seismic monitoring system
 - 2.3 Manufacture
 - 2.3.1. Pipeline construction
 - 2.3.2. Monitoring equipment
 - 2.3.3. Pumps
 - 2.3.4. Seismic equipment
 - 2.3.5. Modification of seismic software
 - 2.4 Assembly/Installation
 - 2.5 Commissioning
 - 2.6 Monitoring
- 3. Financial reports
 - 3.1 Hita- og Vatnsveita Akureyrar
 - 3.2 Orkustofnun
 - 3.3 Uppsala University
 - 3.4 Hoechest Danmark a/s
 - 3.5 RARIK

1. SUMMARY

The design phase of the demonstration project at Laugaland lasted from September 1996 through July 1997. It involved design of the return water pipeline, injection pumps, automatic monitoring- and control system and the seismic monitoring network, as well as logging of the injection wells.

The manufacturing phase started in November 1996 by production and construction of the return water pipeline, followed by modification of existing seismic software and manufacture of monitoring equipment, injection pumps and seismic equipment. This phase lasted until the end of September 1997.

The assembly and installation phase lasted from June through September 1997. It involved assembly and installation of the monitoring- and control system, the injection pumps and the seismic network.

The commissioning phase of the project took place in August and September 1997, by start-up of the seismic network and reservoir monitoring. This was followed by the start-up of the re-injection on the 8th of September.

The progress of the project has been mostly in line with the time- and cost schedule of the corresponding contract and no major deviations have occurred yet.

2. PROGRESS REPORT

2.1 Introduction

The structure of this progress report is based on the items described in the detailed breakdown of the project in table 21 of Annex I of the project contract, with some minor deviations. Work on the project started in September 1996 and the progress until end of September 1997 is described. A progress diagram for the project is shown on the following page.

2.2 Design

2.2.1 Overall design of the project

This part of the project was mostly finished during the preproposal phase. The overall design was reviewed in connection with the more detailed design of individual parts of the project, resulting in only minor changes from the original design. The overall design of the project is under constant re-evaluation during the progress of the project, however.

2.2.2 Logging

The first logging phase was completed during the autumn of 1996 under the supervision of Orkustofnun. This included sonic-, resistivity- and borehole televiewer logging of the two re-injection wells as well as several other conventional logs.

2.2.3 Pipeline design

The general specifications for the return-water pipeline were available in October 1996 and its detailed design in November 1996. The design work was carried out by the technical department at HVA, with the assistance of consulting engineers.

2.2.4 Design of pumps

The design of pumps for the re-injection system was completed at the end of February 1997. This was carried out by the technical department of HVA in co-operation with Orkustofnun, RARIK and consulting engineers.

2.2.5 Design of seismic monitoring system

The design of the seismic monitoring system started in December 1996 and was finished by the end of June 1997. The design was the responsibility of the University of Uppsala in co-operation with Orkustofnun and HVA.

Field investigation of the Laugarland area, regarding selection of sites for the six seismic stations, was performed on January 17th. Good bedrock was found on hill-sides west and east of the river Eyjarfjardara, but the flat valley floor is covered by thick sediments, which cause unfavourable conditions for precise detection of high frequency seismic signals. The valley bottom was therefore avoided in site selections.

Genetic Algorithms were used to invert for the best location of the stations. The criteria used in the inversion was maximising the variance of the: a) distances up to 3500 m, b) angles from the source to the stations, and c) the angles within quadrant modules. The results showed a very strong dependency on the exact location of the closest station. To find a suitable site for the closest station, noise tests were carried out April 1997 to record the ground motion from pumps in the hot water production wells, which can produce large signals especially close to the resonance frequency of the pumps.


Contacts was established with the National Telephone Company P&S to get information about the availability of telephone lines in the area. The type of connection we were seeking ranged from: a) simple modem connection, b) X.25 connection, c) Internet subscription or d) ISDN connection. We selected the simple modem connection which was the alternative with the best price-performance ratio for our purpose.

Several alternatives were considered regarding the three component seismometers. Two main types of seismometers are available; active elements with feedback electronics and passive elements which do not include any electronic circuitry (pure mechanical). Considering the frequency range, the background ground motion and the size of the expected seismic signals we excluded the active seismometers due to the noise characteristics of these devices. The final decision made was to purchase separate passive 4.5 Hz elements for each component (vertical, North-South and East-West) and assemble them in a robust housing. The assemble work was carried out by Orkustofnun.

Progress diagram for project GE-0060/96.

The diagram shows the inital time schedule, the actual progress until
30.9.1997 and expected time scedule from that date

			996			_	_		_		997												_1	998												999					
	S	0	N	D	J	F	М	Α	M	J	J	Α	s	. !	0	N	D	J	F	М	Α	М	J	J	Α	s	0	N	D	J	F	М	Α	M	J	J	Α	s	0	N	D
Design:																																									
Logging			ě																												\Box			\Box	\Box		\Box		\Box		
Pipeline																																									
Pumps																											\Box												\Box		
Seismic monitoring system																																									
																																			7	1			\Box		
Manufacture:						100					Т												П		Г						Т	Т		Т	T	Т	П		T _v		
Pipeline construction										8					\neg				\vdash	\vdash		\vdash	\top	\top		1	\top	1	\vdash	\vdash		1	\top	+	+	\top	\vdash	\vdash	18.0	145	Ž
Monitoring equipment																									\top									\top	\top	\vdash	\top			10	
Pumps															\neg												\top				\vdash			\top	\top				\top	9	0.00
Seismic equipment																							\top		\top	1	\top				\vdash			\top	\top	\vdash	\top		\top		
Modification of seismic software																	8																		\top					1	
																								1		1		\top	Т		\top			\top	\top	\top	\top			1	Г
Assembly / Installation:											T									\Box				\top	\top			\top	Т		\top			\top	\top		\Box				90
Monitoring equipment					+										\dashv	Н			\vdash	\vdash	\vdash	\vdash	+	+	+	+	+	+	+	\vdash	\vdash	+	+	+	+	+	+	+	+	\vdash	
Pumps									+	888					\dashv				\vdash	\vdash	\vdash	\vdash	+	+	+	+	+	+	\vdash	\vdash	+	\vdash	+	+	+	+	+	+	+		. 20
Seismic installations									۰						\dashv					\vdash	\vdash	\vdash	+	+	+	+	+	+	\vdash	\vdash	+	\vdash	+	+	+	+	+	+	+	1	50
															\neg				\vdash	\vdash	\vdash		+	+	+	†	+			\vdash		+	+	+	+	+	+	+	+		1 22
Commisioning:															\neg				\vdash	\vdash	\vdash	\vdash	\vdash	+	+	+	\vdash	+	\vdash	\vdash	+	\vdash	+	+	+	+	+	+	+		- 600
Seismic network startup			+		+		+		+			-			\dashv	-		\vdash	\vdash	\vdash	\vdash	\vdash	+	+	+	╁	╁	+	+	\vdash	+	+	+	╁	+	╁	╫	+	+	100	\vdash
Startup monitoring				+		+	•	+	+	+	+	300	88		\dashv	_		_		\vdash	\vdash	┰	╁	╫	╁	+	+	+	+	\vdash	+	╁	+	+	+	+	+	+	+	\vdash	\vdash
Startup injection					+			+	+	+	+	+	8		\dashv		_		\vdash	\vdash	\vdash	\vdash	+	╫	╁	+	+	+	+	\vdash	+	+	+	+	+	+	+	+	+	+	\vdash
Startup III, South			1						+	+	+	+	-	0000	\dashv			_		\vdash	\vdash	+	+	+	+	+	+	+	\vdash	\vdash	7.	+	+	+	+	+	+	+	+	+	H
Monitoring:																																						+	+	\vdash	
Seismic/chemical/res. monitoring		+	+	+-	+-	+	+	+	+	+	+													-				-						+		-	-	╀	+	₩	⊢
Second injection hole	"	+	+	-	+-	+-	-	+	+	+	+	+	+						-	-			-	-	-		-	+		-				+	+	-	╇	╀	+	₩	₩
Increased injection pressure	-	+	+-	+	+	-	+	+	+	+	+	+	+		\dashv	-	_	<u> </u>	┝	╁	╌	⊢	╀	╁	╫	╁	╁	╁	╁	⊢	+	+	+	+	+	₩	₩	╆	+	₩	-
moreased injection pressure		+	+-	+	+	-	-	+	+	+	+	+	+		-	-	_	⊢	⊢	⊢	₩	╁	╀	+	╫	┿	╁	+	╁	⊢	+	╀	+	+	+	₩	₩	₩	- 1	\leftarrow	⊢
Reports:										+	+	+	+		\dashv	\vdash	_	\vdash	\vdash	\vdash	\vdash	\vdash	+	+			+	+	\vdash	\vdash	\vdash	╁	+	+	+	+	+	+	+	\vdash	-
					-	-					+	-	+		\dashv	-	_	<u> </u>	⊢	1	-	₩	╄	╀		-	+	╀	\vdash	-	\vdash	⊢	╄	+	+	\vdash	+	+		-	\vdash
Reports		4	-	-	-		-	4	4	4	-	4	-		_			<u> </u>	_	_	_	_	_	╀			╀	╄	_	_	_	_	┺	丰	丄	丄	丄	丄		-	\vdash



There are not many digitizers on the market meeting the requirements of up to 1000 samples per second, high dynamic range and very low electronic noise. The units with the best price-performance ratio were found in the HRD-24 24 bit digitizer from Nanometrics in Canada.

2.3 Manufacture

2.3.1 Pipeline construction

Manufacture of plastic pipes for the 12 km long return-water pipeline from Akureyri to Laugaland was completed in early December 1996. Hochest Danmark was responsible for this part of the project with aid of a subcontractor, Set hf. The pipeline has an inner diameter of 150 mm.

An open tender for the construction of 8 km of the pipeline was launched in December 1996. The remaining 4 km were constructed by the staff of HVA as well as all welding and transport of the pipeline. A total of 5 contractors made bids. The lowest bid was accepted and a subcontract signed in December 1996. The lowest bid amounted to 38%, while the highest one was 83%, of the expected cost. These unusually low prices result from limited activities among contractors during the main winter season. The pipeline construction started in late December 1996 and 8 of the 12 km had been finished by the end of February 1997, in spite of difficult weather conditions. The remainder of the pipeline had been completed by the end of May 1997. The pipeline is buried at a depth of 1.2 m to avoid freezing in winter-time.

2.3.2 Monitoring equipment

Automatic, computer-controlled equipment for monitoring various parameters describing the injection, and the response of the Laugaland reservoir to the injection, were manufactured in May and June 1997. These parameters include the flow-rate and temperature of the return-water leaving the pumping station in Akureyri, rate of injection, water temperature and well-head pressure for both injection wells, as well as flow-rate and water temperature for the three production wells at Laugaland. In addition the system monitors the frequency of the pump-motors involved.

2.3.3 Pumps

Pumps for injecting the return-water into the two injection wells were manufactured during April through June 1997. These have capacities of 20 l/s at 30 bar pressure and 10 l/s at 10 bar pressure, respectively. A pump intended for pumping the return water from the pumping station in Akureyri towards Laugaland was manufactured during the same period.

2.3.4 Seismic equipment

Digitizers of the type HRD-24 were ordered from a Canadian company, Nanometrics. Six vertical and twelve horizontal 4.5 Hz geophones were ordered from the company SENSOR in the Netherlands. An individual calibration test was ordered for each geophone element. Seven Pentium PC's with internal modems and one Sun SPARC

Station was ordered from a local dealer. Optic cables for the data communication between digitizer in the seismic station vaults and the on-site computers were ordered from the National Telephone Company P & S. Power backup units are installed for all digitizers and all computers, both at the seismic stations and at HVA headquarters.

2.3.5 Modification of seismic software

During December 1996 and January 1997 work focused on software development related to the interfacing of the Nanometrics HRD digitizer to the SIL Utility Software. Tests were performed for 500 samples per second on three channels using Pentium computer. The results showed a good performance. Configurable logging facilities was implemented for logging various "State Of Health" parameters available from the digitizer.

During the period Mars through May work concentrated on adaptation of the phase-detection procedure to the 500 cps configuration and the higher frequency content of the data. Adaptation of the rest of the seismological software was carried out during May through July. This involved among other things the change from using single float representation of coordinate and time information into double precision. This was necessary due to the small size of the network area. To make the interactive view of the seismic activity more sensible, information regarding source location is displayed relative to the injection borehole, both in distance and angle.

Work during May and June involved software development and configuration of the standard Unix-to-Unix communication package (UUCP). Some modifications of the acquisition software related to the communication between the stations and the center was done. This mainly involved modifications or rewriting of Unix shell scripts.

2.4 Assembly/Installation

2.4.1 Monitoring equipment

The automatic injection- and reservoir monitoring system was installed and tested during the period from July through September 1997. This work was carried out by the technical department of HVA, Raftákn Consulting Engineers and Raftó Electrical Contractors. Data collected by this system, as well as instantaneous information on the status of the injection and production wells, can be accessed through computers in the pumping station of HVA in Akureyri, as well as in its headquarters. Consequently these data are transmitted by e-mail to Orkustofnun for evaluation and analysis.

2.4.2 Pumps

The pumps for pumping the return water from Akureyri to Laugaland, and hence into the injection wells, were assembled and installed during the period from June through August 1997. This was done by the staff of HVA and RARIK with the aid of Raftó Electrical Contractors.

2.4.3 Seismic installations

The vaults housing the seismic stations, and the associated infrastructure, were constructed during the period from late May through the middle of July 1997. Some less sophisticated vaults were constructed for additional mobile seismic stations to be operated in case of observed seismic activity located in the reservoir. The mobile stations are made available by Uppsala University. If seismic activity on faults within the reservoir is detected by the permanent network four additional mobile stations will be activated within 52 hours to secure the best possible recordings of microearthquakes on these faults. This is done to ensure the best available data on active faults due to the injection allowing for very accurate relative location of the microearthquakes leading to precise fault orientation.

The seismic network was installed during the period of July 15th through July 30th. Technically the network was in operation on July 30th and remotely available for parameter tuning and adjustments from Uppsala through Internet. During August and September the main work concentrated on tuning the network parameters for the highest possible micro-earthquake detection ability, within the reservoir. The large amount of earthquakes north and north-east of the area (50 to 100 km distance) are avoided by using different detection parameters for different regions. The day by day control of the network operation is done in Uppsala through the Internet. All saved earthquake data is also transfered to Uppsala through the Internet at night.

2.5 Commissioning

2.5.1 Seismic network startup

The start-up of the seismic network took place in late August.

2.5.2 Startup monitoring

The start-up of the monitoring took place during September 1997. This involved water-level measurements in a number of observation wells inside, as well as outside, the Laugaland area. It also involved the collection of water samples from hot water production wells, and a return water sample, for chemical analyses, which will be used as references during later phases of the project. Furthermore, the start-up of monitoring involved additional logging of the two injection wells, as well as start-up of the automatic monitoring system. Some fine-tuning of the automatic monitoring system was also performed in September. In addition, the start-up included a step-rate injection test of the main injection well.

2.5.3 Startup injection

The start-up of the actual injection took place on the 8th of September 1997. A nearly constant injection rate of 8 l/s was maintaned through the remainder of September. The temperature of the return-water, as it was injected, was around 21°C. The well-head pressure increased slowly to about 6 bar-g during this period. At the end of the start-up period a chemical tracer was injected into the injection well. The recovery of this tracer in the production wells in the Laugaland area will be monitored carefully.

2.6 Monitoring

The monitoring phase of the re-injection project at Laugaland started on October 1st 1997. At that time the rate of injection was about 8 l/s, while a production of about 41 l/s was maintained from one of three hot water production wells in the area. This will be maintained during the first few months of the monitoring phase.

3.1 Financial report from Hita- og Vatnsveita Akureyrar

PART D - FINANCIAL REPORT Nr. 1

(to be submitted in 4 copies)

Nature of costs (1) :... Total cost

Name and address of the contractor: Hita- og Vatnsveita Akureyrar

Contract Nr: GE-0060-96

Name of Financial Officer: Franz Árnason

Telephone: 354-461-2110 Telefax: 354-461-2591

Place designated for financial audit:

Hita- og Vatnsveita Akureyrar, Rangárvöllum, 600 Akureyri

Exchange rate applies for national conversion / ECU currency (4):

78,8593

A) Expenditure incurred during the period from ...1.3.1997...to...28.09.1997

Category of expenditure (5)	ategory of expenditure (5)			
		Nat. currency	ECU	
Direct costs:	0	a ² Aj		
1. Personnel		10.283.600	130.404	
2. Depreciation of Equipment (6)		0	0	
3. Consumable equipment (8)		12.440.396	157.754	
4. Subcontracting		11.937.675	151.379	
5. Data-processing costs (8)		0	0	
6. Travel and related costs (7)		0	0	
7. Other expenditure (9)		7.210.130	91.430	
Indirect costs (10):	μ	đ	0	
8. Personnel overheads (Annex I)		7.566.600	95.951	
9. Equipment overheads (Annex 3)	п		0	
<u>VAT</u> (12)		0	0	
	TOTAL A			
	(to be carried over)	49.438.401	626.919	

40% contribution of the commission	19.775.360	250.768
Planting and the state of the s		

^(*) See page "Contractors Declaration" and Part D of Annex II to the contract for declaration and explanatory notes on the expenditure submitted.

Carry	Over	of	Total	A
-------	------	----	--------------	---

49.438.401 626.919

B) Total expenditure previously submitted	Expenditure per period Nat. currency ECU
Direct costs:	
1. Personnel	9.146.000 115.979
2. Depreciation of Equipment (6)	0 0
3. Consumable equipment (8)	2.425.831 30.762
4. Subcontracting	3.765.281 47.747
5. Data-processing costs (8)	0 0
6. Travel and related costs (7)	72.960 925
7. Other expenditure (9)	1.119.405 14.195
Indirect costs (10):	- 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1
8. Personnel overheads (Annex I)	7.496.400 95.060
9. Equipment overheads (Annex 3)	0 0
Adjustment of previous expenditure (11)	0 0
<u>VAT</u> (12)	, " "
то	TAL B 24.025.877 304.668
C) Cumulative expenditure since the work commencement date	Expenditure per period Nat. currency ECU
Direct costs:	
1. Personnel	19.429.600 246.383
2. Depreciation of Equipment (6)	0 0
3. Consumable equipment (8)	14.866.227 188.516
4. Subcontracting	15.702.956 199.126
5. Data-processing costs (8)	0 0
6. Travel and related costs (7)	72.960 925
7. Other expenditure (9)	8.329.535 105.625
Indirect costs (10):	
8. Personnel overheads (Annex I)	15.063.000 191.011
9. Equipment overheads (Annex 3)	0 0
<u>VAT</u> (12)	0 0
TO	TAL C 73.464.278 931.587

CONTRACTORS CERTIFICATE (13)

We certify that

- the above expenditure was incurred for the work specified in the contract and that it was necessary to the proper performance of this work:
- this involves actual expenditure which falls within the definition of allowable costs specified in the contract;
- all the necessary authorizations were obtained from the Commission:
- all the documents justifying the costs are available for the purpose of audit;
- any necessary adjustments to expenditure reported in previous expenditure statements have been incorporated in this statement.

Date: 20.11.97

Date: 20. //. 97

Name of Project Manager

Magnús Finnsson

Mogue Éire Time

Signature of Project manager

Name of Financial Officer

Franz Árnason

Franz Amoson Signature of Financial Officer

NOTES

- 1 Insert the applicable indication: TC (total cost); AC (additional cost).
- 2 Cross out the useless indication for the associated contractor, see Article 3 of Annex II. Each associated contractor has to give a separate statement of expenditure via the contractor with hom he is associated his costs should not appear in the statement of expenditure of the contractor concerned.
- 3 The associated contractor must specify the contractor's name with which he is associated.
- The exchange rates must correspond to the rate indicated in Article 21, paragraph 1 of Annex II.
- 5 Separate details need not be provided for each specific category in the annexes that follow.
- 6 Equipment must be depreciated see Article 19, paragraph 2 of Annex II.
- 7 See Article 19, paragraph 4 of Annex II.
- 8 See Article 19, paragraph 5 of Annex II.
- 9 See Article 19, paragraph 6 of Annex II. They must be approved by the Commission.
- See Article 20 of Annex II. The contractors who apply the method of additional cost can attribute up to 20% of the direct costs to personnel, material, travel, consumables, computer costs and other high costs specific to the project.
- 11 Does not apply to the first cost statement. Any correction has to be detailed and justified.
- For any invoice or note specific to the project, drawn up by a supplier where the amount exceeds ECU 2.500, se Article 3, paragraph 2 of the contract.
- 13 The technical and the financial officer responsible must sign the certificate.
- 14 This concerns the person appointed as being directly responsible for the completion of the work see Article 2, paragraph 3 of Annex II.

Staff categories (1)	Names	Number of hours or of days	Wage rate (2)	Time scale for overheads (3)	Amount for personnel	Assembling overheads
	A	В	С	D	(B) * (C)	(B) * (D)
Project leader	Franz Árnason	367	2200	1800	807.400	660.600
Engineers:	Ármi Árnason	690	2200	1800	1.518.000	
	Magnús Finnsson	484	2200	1800	1.064.800	871.200
	Árni Kristjánsson	394	2200	1800	866.800	709.200
	Vignir Hjaltason	578	2200	1800	1.271.600	1.040.400
Technicians and equivalents	Diverse technicians	0	2000	1640	0	C
Other categories (to be specified)	laborers	3804	1250	800	4.755.000	3.043.200
				Sub-totals	10.283.600	7.566.600
			TOTA	AL (Personnel + overheads)	1.0	17.850.200

1 Use the categories corresponding to the contractor's valid salary structure.

2 This wage rate contains the items indicated in Article 19, paragraph 1 of Annex II.

3 The principles applicable to overheads are indicated in Article II of the contract. This column should remain empty when contractors apply the method of additional cost.

				7	
Description	Purchase date	Cost	Period of	%	Amount
	(invoice)		depreciation	of assignment	
			36/60 month	to the project 2)	×1
				, ,	
			3.4	*	
			3 ²⁷		**
		,		11. 11. 11.	
×					
	-			# in "	
	9				
				, "	a .
2				1. 1. 1. 1.	
				1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1	
				· · · · · · · · · · · · · · · · · · ·	-
		'			
				A	
	*			* * * * * * *	
	=				*
				TOTAL	0

For the calculation of refundable costs, see Article 19, paragraph 2 of Annex II
 Percentage of use of the equipment to be depreciated under the project

Date of purchase	Accounting	Suppliers	Type of equipment	Amount
	reference			ÿ g
1. Consumables/		, t		,
materials			1 1	
1.1 Direct purchases				
	680865-0199	Ísleifur Jónsson	Pumps	440.228
	471194-3019	Héðinn	Controlling equipment	1.131.450
	710269-3869	Þór hf	Controlling equipment	276.729
	430184-0409	EJS	Data loggers	676.006
		Diverse	Div.	33.571
1	560187-2039	Tölvutæki	Data loggers	1.008.555
2	550978-0169	Floway	Pumps	2.300.000
	550978-0169	Siemens	PLC computers	1.170.000
×	550978-0169	IWK	Control valves	280.000
	550978-0169	Högfors	Control valves	260.000
	550978-0169	Siebert	Digital meters	400.000
- 🗸	550978-0169	Nanometrics	A/D converters	3.100.000
		N	7 X	
2"	-			
-		,		
1.3- Internal supplies			*	
	550978-0169	HVA		1.363.857
		1	1	
		,,	Total consumables	12.440.396
			Overheads of equipment	

⁽¹⁾ Where necessary , indicate the overheads specifically applicable to the equipment (quality control, handling and storage expenses)

4. SUBCONTRACTING (Services, Studies, Consultancy)

ANNEX 4

				(Hational currency)
Inv	voices	Suppliers (1)	Brief description of	Amount
			type of assistance	
Dates	ACC. Refer.		, and the second	
	6661076-0119	Raftákn	Electronic & computer serv	2.629.342
	560175-0869	VN	Engineering consultance	783.646
	440297-2429	Ratfó	Electrical construction	2.627.422
	560197-2769	Halldór Baldursson	Pipeline construction	1.707.427
	500269-5379	os	Scientific consultancy	688.630
		Diverse	div.	1.551.129
	510269-1879	Póstur og sími	Telecomunication	413.905
	530696-2949	Nett	Telecomunication	18.850
	590279-0219	Ösp	Pipeline construction	930.000
8	560187-2039	Tölvutæki	Software consulting	29.600
	530696-2949	Nett	Software consulting	229.195
	530696-2949	Nett	Software consulting	328.529
			[97y.	
€ .			TOTAL 4	11.937.675

¹⁾ Any relationship , ownership or control between the supplier and contractor must be declared

	=					(national currency)
 Processing ce Computer type Invoicing units 	: :				,	2
Month	Code	Uti	ilisation types	(1)	Rate (2)	Amount
,				, M		
	7					
				Apple	TTA 5	0

- 1) -Connection time
 - CPU time
 - printing (line)
 - Storage
 - Specific equipment and material
- 2) Method of calculation must be included

	,	TOTAL		0		0
(national currency)	Expenditure	Hotel & expenses				TOTAL 6
	· 3	Travel				
	Name				ĝ.	
				¥		
	Purpose					
	Place		e EU		he EU¹	
	Date		6.1. Trips inside the EU		6.2. Trips outside the EU	

¹⁾ See Article 19, paragraph 4 of Annex II

7. OTHER EXPENDITURE

Inv	oices	Suppliers	Type of expenditure	Amount
Dates	ACC. Refer.			
	560187-2039	Tölvutæki	Construction material	4.522
<u>×</u>		(3)	*.	31
	460289-1309	Sandbl. og málmh	Construction material	562.688
	600269-0469	Slippstöðin	Construction material	231.945
	530292-2079	Nýherji	Construction material	180.000
	690384-0789	Sæplast	Construction material	310.338
	550978-0169	HVA	Construction machines	1.193.954
	670169-5459	J. Rönning	Construction material	554.154
	530276-0239	Tæknival	Construction material	273.544
1	550978-0169	HVA	cars	847.099
	550978-0169	HVA	lorries	770.618
		Diverse	Travel and meeting costs	731.073
	410169-6229	City of Akureyri	Geodetic measurements et	147.404
			, **	alia a
			· · · · · · · · · · · · · · · · · · ·	4
		Diverse	construction material etc.	1.402.791
Α.			TOTAL 7	7.210.130

For the period from:

1-mar-97

to:

30-sep-97

Title of the project: Demonstartion of improved energy extraction from a fractured geothermal reservoir

Contract nr: GE-0060-96

The participant's name ¹	Position ²	Total costs (ECU)	community contribution (l	ECU)	Nature of the costs ³	Comments ⁴
HVA	COO	626.919		250.768		
os	CR	68.415		27.366		
UU	CR	74.767	1	29.907	100 A	*
Rarik	CR	18.622		7.449	16.7	
Hoechest	CR	0		0	TC	
	TOTAL	700 722		315 /80		

TOTAL 788.723 315.489

The original copy of the statement of expenditure signed by each participant is attached.

Certified by the person(s) appointed by the contractors (5) as being essential to work carried out under the contract.

Name: Franz Árnason

Name:

Position: director

Position:

Signature: Wanz Ameson

Signature:

Date: 20 november 1997

Date:

- 1) Coordinator, contractors, associated contractors and, if the contract requires it, principal subcontractors.
- 2) Insert the corresponding indication: COO (coordinator), CR (contractor), AC (Associated contractor).
- 3) Insert the corresponding indication: TC (total costs), AC (additional costs).
- 4) When a participant does not give a statement of expenditure, indicate "no statement" in the column "Remarks". If the statement of expenditure of a participant covers more than one period, indicate the number of periods in the column "Remarks". Separate cost statements must be given for each period.
- 5) Or persons designated for the purpose of Article 2 (b), paragraph 2 of Annex II

3.1 Financial report from Orkustofnun

PART D - FINANCIAL REPORT Nr 1

(to be submitted in 4 copies)

Nature of	costs	(1)	:Total	cost	

Name and address of the contractor: Orkustofnun

Contract Nr :GE-0060-96

Name of Financial Officer: Jón Haukur Guðlaugsson

Telephone: 569-6000 Telefax: 568-8896

Place designated for financial audit:

Orkustofnun, Grensásvegur 9, 108 Reykjavík, Iceland

Exchange rate applies for national conversion / ECU currency (4):

78,8593

A) Expenditure incurred during the period from ...1.03.96...to...30.09.1997.

		1	
Category of expenditure (5)	. 5	Expenditure	e per period
	×	Nat. currency	ECU
Direct costs:		e'	
1. Personnel	*	2.234.901	28.340
2. Depreciation of Equipment (6)		0	0
3. Consumable equipment (8)		0	0
4. Subcontracting		0	0
5. Data-processing costs (8)		0	0
6. Travel and related costs (7)		0	0
7. Other expenditure (9)		1.423.900	18.056
Indirect costs (10):	P		0
8. Personnel overheads (Annex I)		1.736.349	22.018
9. Equipment overheads (Annex 3)	,		0
<u>VAT</u> (12)		0	0
	TOTAL A		20.44
	(to be carried over)	5.395.150	68.415

40 % contribution of the commission	2.158.060	27.366

^(*) See page "Contractors Declaration" and Part D of Annex II to the contract for declaration and explanatory notes on the expenditure submitted.

Carry Over of Total A		
	5.395.150	68.415

B) Total expenditure previously submitted	Expenditure Nat. currency	e per period ECU
Direct costs:		(A) (N)
1. Personnel	832.000	10.159
2. Depreciation of Equipment (6)	g Alg	
3. Consumable equipment (8)	1. 47	*
4. Subcontracting	, ** Top &	: v
5. Data-processing costs (8)	12	* = 1 1
6. Travel and related costs (7)	च <u>.</u> क	
7. Other expenditure (9)	in the	d.
Indirect costs (10):		d'
8. Personnel overheads (Annex I)	646.400	7.893
9. Equipment overheads (Annex 3)	ž.	21 Y
Adjustment of previous expenditure (11)	- E	
<u>VAT</u> (12)		0.00
TOTAL B	1.478.400	18.052
C) Cumulative expenditure since the work commencement date	Expenditure Nat. currency	e per period ECU
Direct costs:		
1. Personnel	3.066.901	38.499
2. Depreciation of Equipment (6)	0	. 0
3. Consumable equipment (8)	0	0
4. Subcontracting	0	0
5. Data-processing costs (8)	0	0
6. Travel and related costs (7)	0	0
7. Other expenditure (9)	1.423.900	18.056
Indirect costs (10):		
8. Personnel overheads (Annex I)	2.382.749	29.911
9. Equipment overheads (Annex 3)	0	0
<u>VAT</u> (12)	0	0
TOTAL C	6.873.550	86.467

CONTRACTORS CERTIFICATE (13)

We certify that

- the above expenditure was incurred for the work specified in the contract and that it was necessary to the proper performance of this work;
- this involves actual expenditure which falls within the definition of allowable costs specified in the contract;
- all the necessary authorizations were obtained from the Commission;
- all the documents justifying the costs are available for the purpose of audit;
- any necessary adjustments to expenditure reported in previous expenditure statements have been incorporated in this statement.

Date:

1997-11-19

Date: 1997-11-19

Name of Project Manager

Guðni Axelsson

Name of Financial Officer

Jón Haukur Guðlaugsson

gignature of Project manager

Signature of Financial Officer

NOTES

- 1 Insert the applicable indication: TC (total cost); AC (additional cost).
- 2 Cross out the useless indication for the associated contractor, see Article 3 of Annex II. Each associated contractor has to give a separate statement of expenditure via the contractor with hom he is associated his costs should not appear in the statement of expenditure of the contractor concerned.
- 3 The associated contractor must specify the contractor's name with which he is associated.
- 4 The exchange rates must correspond to the rate indicated in Article 21, paragraph 1 of Annex II.
- 5 Separate details need not be provided for each specific category in the annexes that follow.
- 6 Equipment must be depreciated see Article 19, paragraph 2 of Annex II.
- 7 See Article 19, paragraph 4 of Annex II.
- 8 See Article 19, paragraph 5 of Annex II.
- 9 See Article 19, paragraph 6 of Annex II. They must be approved by the Commission.
- See Article 20 of Annex II. The contractors who apply the method of additional cost can attribute up to 20% of the direct costs to personnel, material, travel, consumables, computer costs and other high costs specific to the project.
- 11 Does not apply to the first cost statement. Any correction has to be detailed and justified.
- 12 For any invoice or note specific to the project, drawn up by a supplier where the amount exceeds ECU 2.500, se Article 3, paragraph 2 of the contract.
- 13 The technical and the financial officer responsible must sign the certificate.
- 14 This concerns the person appointed as being directly responsible for the completion of the work see Article 2, paragraph 3 of Annex II.

1. PERSONNEL AND OVERHEADS

1.736.349	2.234.901	Sub-totals				
3.189	4.101	1063	1367		Sylvia Jóhannsdóttir (assistant)	(to be specified)
	Y			ē		Other categories
0	0			ы		
0	0					and equivalents
			-			Technicians
48.480	62.400	2020	2600	24	Karl Gunnarsson	
355.520	457.600	2020	2600	176	Einar H. Haraldsson	
4.040	5.200	2020	2600	2	Halldór Ármannsson	
270.680	348.400	2020	2600	134	Ólafur G. Flóvenz	
169.680	218.400	2020	2600	84	Helga B. Sveinbjörnsdóttir	
80.800	104.000	2020	2600	40	Ómar Sigurðsson	
96.960	124.800	2020	2600	48	Guðrún Sverrisdóttir	
54.540	70.200	2020	2600	27	Kjartan Birgissson	
98.980	127.400	2020	2600	49	Sigvaldi Thordason	
40.400	52.000	2020	2600	20	Grímur Björnsson	Experts
513.080	660.400	2020	2600	254	Guðni Axelsson	Project leader
(B) * (D)	(B) * (C)	٥	O	В	4	
overheads	personnel	for overheads (3)	(2)	or of days		(1)
Assembling	Amount for	Time scale	Wade rate	Number of hours	Names	Staff categories

3.971.250

TOTAL (Personnel + overheads)

¹ Use the categories corresponding to the contractor's valid salary structure.

² This wage rate contains the items indicated in Article 19, paragraph 1 of Annex II.

³ The principles applicable to overheads are indicated in Article II of the contract. This column should remain empty when contractors apply the method of additional cost.

7. OTHER EXPENDITURE

ANNEX 7

Invo	oices	Suppliers	Type of expenditure	Amount
Dates	ACC. Refer.			4 4 1
		internal	Well logging	1.137.460
		internal	Chemical analyses	286.440
	*		- 1	,
				and the same
			يغر	1 1 4
17				
			1. Sept.	g and we have the first
				Ta Ng.
			4	
			où y*	Κ
			4	
			4	
122				te twi
			TOTAL 7	1.423.900

3.1 Financial report from Uppsala University

PART D - FINANCIAL REPORT Nr. 2 (to be submitted in 4 copies)

Nature of costs (1) :Total cost Name and address of the contractor / Uppsala University

Contract Nr: GE-0060-96

Name of Financial Officer: Inga-Stina Hansson

Telephone: 46-18-183312 Telefax: 46-18-181-640

Place designated for financial audit:

Uppsala Univeersity, Villavaegen 16, S-75236 Uppsala

Exchange rate applies for national conversion / ECU currency (4):	8,64594
A) Expenditure incurred during the period from1.3.1997to30.0	9.1997

Category of expenditure (5)		Expenditure per period Nat. currency ECU		
Direct costs:	1101, 001	, oney	2 0	1
1. Personnel		346 794	100 B	40 111
2. Depreciation of Equipment (6)	The state of the s	0		0
3. Consumable equipment (8)		0	2	0
4. Subcontracting	on ends	0		0
5. Data-processing costs (8)		0		0
6. Travel and rolated costs (7)		0		0
7. Other expenditure (9)		971		112
Indirect costs (10):	į.	0		0
8. Personnel overheads (Annex I)	/	298 663	1 1	34 544
9. Equipment overheads (Annex 3)		0		0
<u>VAT</u> (12)	27	0		0
TOTAL (to be carried over	1	646 428		74 767

	1		
40% contribution of the commission		258 571	29 907
Para continuation of the continuation		200011	20001

(*) See page "Contractors Declaration" and Part D of Annex II to the contract for declaration and explanatory notes on the expenditure submitted.

סבטוח אטשם

Carry Over of Total A		ii j
	646 428	74 767

10.5 7%

B) Total expenditure previously submitted		C. 200	Expenditure urrency	per pe	riod ECU
Direct costs:				7	
1. Personnel		سے نے	139 433		16 127
2. Depreciation of Equipment (6)				1	3 8 8
Consumable equipment (8)			, ,		· ·
4. Subcontracting		endagar an			
5. Data-processing costs (8)	2 2	A F	7 7		-
6. Travel and related costs (7)			4 760		551
7. Other expenditure (9)			345		40
Indirect costs (10):				100	
8. Personnel overheads (Annex I)		, Jo	120 081	7	13 889
9. Equipment overheads (Annex 3)	a	car so as	e .	1 2	
Adjustment of previous expenditure (11)		and the same			
<u>VAT</u> (12)		and the second	1 ,	de la	× ,
	TOTAL B	- 1 1 Pm	264 619		30 606
C) Cumulative expenditure since the work commencement date		Nat. c	Expenditure urrendy	e per pe	eriod ; ECU
Direct costs:	2				
1. Personnel			486 227		56 238
2. Depreclation of Equipment (6)			0		1
3. Consumable equipment (8)		trape (A)	0		44.7
4. Subcontracting			0		• (
5. Data-processing costs (8)			0		(
6. Travel and related costs (7)			4 760		551
7. Other expenditure (9)		μ	1 316		152
Indirect costs (10):			0		(
8. Personnel overheads (Annex I)			418 744		48 43
9. Equipment overheads (Annex 3)			0		
<u>VAT</u> (12)			0		
	TOTAL C		911 047		105 374

CONTRACTORS CERTIFICATE (13)

We certify that

- the above expenditure was incurred for the work specified in the contract and that it was necessary to the proper performance of this work;
- this involves actual expenditure which falls within the definition of allowable costs specified in the contract;
- all the necessary authorizations were obtained from the Commission;
- all the documents justifying the costs are available for the purpose of audit;
- any necessary adjustments to expenditure reported in previous expenditure statements have been incorporated in this statement.

Date: 971106

97-1106

Name of Project Manager Reynir Böövarsson

Name of Financial Officer Inga-Stina Hansson

Signature of Project manager

Signature of Financial Officer

NOTES

Insert the applicable indication: TC (total cost); AC (ac ditional cost).

- 2 Cross out the useless indication for the associated contractor, see Article 3 of Annex II. Each associated contractor has to give a separate statement of expenditure via the contractor with hom he is associated his costs should not appear in the statement of expenditure of the contractor concerned.
- 3 The associated contractor must specify the contractor's name with which he is associated.
- The exchange rates must correspond to the rate indicated in Article 21, paragraph 1 of Annex II.
- 5 Separate details need not be provided for each specific category in the annexes that follow.
- 6 Equipment must be depreciated see Article 19, paragraph 2 of Annex II.
- 7 See Article 19, paragraph 4 of Annex II.
- 8 See Article 19, paragraph 5 of Annex II.
- 9 See Article 19, paragraph 6 of Annex II. They must be approved by the Commission.
- See Article 20 of Annex II. The contractors who apply the method of additional cost can attribute up to 20% of the direct costs to personnel, material, travel, consumables, computer costs and other high costs specific to the project.
- Does not annly to the first cost statement. Any correction has to be detailed and lustified

3.1 Financial report from RARIK

PART D - FINANCIAL REPORT Nr 1

(to be submitted in 4 copies)

Nature of costs (1) :Total cost	
Name and address of the contractor:	Rarik

Contract Nr:GE-0060-96

Name of Financial Officer: Tryggvi Aðalsteinsson

Telephone: 569-6000 Telefax: 568-8896

Place designated for financial audit: Rarik, Óseyri 9, 600 Akureyri, Iceland

Exchange rate applies for national conversion / ECU currency (4):

_			_
	78	,85	93

A) Expenditure incurred during the period from ...1.03.97...to...30.09.1997.

Category of expenditure (5)		Expenditure	e per period
		Nat. currency	ECU
Direct costs:	4	,	
1. Personnel		684.600	8.681
2. Depreciation of Equipment (6)		0	0
3. Consumable equipment (8)		0	. 0
4. Subcontracting		0	0
5. Data-processing costs (8)	2	0	0
6. Travel and related costs (7)		0	0
7. Other expenditure (9)	,	233.861	2.966
Indirect costs (10):	,		0
8. Personnel overheads (Annex I)		550.060	6.975
9. Equipment overheads (Annex 3)			0
<u>VAT</u> (12)		0	0
	TOTAL A		
(to	be carried over)	1.468.521	18.622

40 % contribution of the commission	587.408	7.449
-------------------------------------	---------	-------

^(*) See page "Contractors Declaration" and Part D of Annex II to the contract for declaration and explanatory notes on the expenditure submitted.

Carry Over of Total A

1.468.521

18.622

B) Total expenditure previously submitted	Expenditure per period Nat. currency ECU			
Direct costs:				
1. Personnel	106.600	1.302		
2. Depreciation of Equipment (6)	0	0		
3. Consumable equipment (8)	0	0		
4. Subcontracting	0	0		
5. Data-processing costs (8)	; ¿ o	0		
6. Travel and related costs (7)	.0	0		
7. Other expenditure (9)	0	0		
Indirect costs (10):	.1.44			
8. Personnel overheads (Annex I)	82.820	1.011		
9. Equipment overheads (Annex 3)	0	0		
Adjustment of previous expenditure (11)	0	0		
<u>VAT</u> (12)	i i	7		
TOTAL B	189.420	2.313		
C) Cumulative expenditure since the work commencement date	Expenditur Nat. currency	e per period ECU		
Direct costs:				
1. Personnel	791.200	9.983		
2. Depreciation of Equipment (6)	0	0		
3. Consumable equipment (8)	0	0		
4. Subcontracting	0	0		
5. Data-processing costs (8)	0	0		
6. Travel and related costs (7)	0	0		
7. Other expenditure (9)	233.861	2.966		
Indirect costs (10):				
8. Personnel overheads (Annex I)	632.880	7.986		
9. Equipment overheads (Annex 3)	0	C		
<u>VAT</u> (12)	0	0		
TOTAL C	1.657.941	20.935		

CONTRACTORS CERTIFICATE (13)

We certify that

- the above expenditure was incurred for the work specified in the contract and that it was necessary to the proper performance of this work;
- this involves actual expenditure which falls within the definition of allowable costs specified in the contract;
- all the necessary authorizations were obtained from the Commission;
- all the documents justifying the costs are available for the purpose of audit;
- any necessary adjustments to expenditure reported in previous expenditure statements have been incorporated in this statement.

Date: 20.11.97

Date: 20.11.97.

Name of Project Manager Tryggvi Þór Haraldsson Name of Financial Officer
Tryggvi Aðalsteinsson

Signature of Project manager

imaggir. Hair

<u>NOTES</u>

Tryggvi Hoalsteinnol.

Signature of Financial Officer

- Insert the applicable indication: TC (total cost); AC (additional cost).
- 2 Cross out the useless indication for the associated contractor, see Article 3 of Annex II. Each associated contractor has to give a separate statement of expenditure via the contractor with hom he is associated his costs should not appear in the statement of expenditure of the contractor concerned.
- 3 The associated contractor must specify the contractor's name with which he is associated.
- 4 The exchange rates must correspond to the rate indicated in Article 21, paragraph 1 of Annex II.
- 5 Separate details need not be provided for each specific category in the annexes that follow.
- 6 Equipment must be depreciated see Article 19, paragraph 2 of Annex II.
- 7 See Article 19, paragraph 4 of Annex II.
- 8 See Article 19, paragraph 5 of Annex II.
- 9 See Article 19, paragraph 6 of Annex II. They must be approved by the Commission.
- See Article 20 of Annex II. The contractors who apply the method of additional cost can attribute up to 20% of the direct costs to personnel, material, travel, consumables, computer costs and other high costs specific to the project.
- 11 Does not apply to the first cost statement. Any correction has to be detailed and justified.
- 12 For any invoice or note specific to the project, drawn up by a supplier where the amount exceeds ECU 2.500, se Article 3, paragraph 2 of the contract.
- 13 The technical and the financial officer responsible must sign the certificate.
- 14 This concerns the person appointed as being directly responsible for the completion of the work see Article 2, paragraph 3 of Annex II.

1. PERSONNEL AND OVERHEADS

		=				
1.234.660		TOTAL (Personnel + overheads)	TOT			
550.060	684,600	Sub-totals				
0	0				*	Other categories (to be specified)
0	0					
346.040	422.000	1640	2000	211	Diverse technicians	l echnicians and equivalents
			w.	-		
0	0					
0	0		90			
0	0					
0	0					
0	0					
0	0					
52.520	009'29	2020	2600	26	Pórhallur Hiartarson	
86.860	111.800	2020	2600	43	Arnar Sigtýsson	Engineers
0	0					
0	0					
64.640	83.200	2020	2600	32	Tryggvi Þór Haraldsson	Project leader
(B) * (D)	(B) * (C)	۵	υ	В	∢.	
overheads	personnel	for overheads (3)	(2)			(1)
Assembling	Amount for	Time scale	Wage rate	Number of hours	Names	Staff categories

¹ Use the categories corresponding to the contractor's valid salary structure.

² This wage rate contains the items indicated in Article 19, paragraph 1 of Annex II.

³ The principles applicable to overheads are indicated in Article II of the contract. This column should remain empty when contractors apply the method of additional cost.

2. DEPRECIATION ON EQUIPMENT 1)

Description	Purchase date	Cost	Period of	%	Amount
	(invoice)	ø	depreciation	of assignment	T N
	27	= == ==	36/60 month	to the project 2)	
				No.	
			175		
					*
				* H = H = H	
	8			er e	
				**************************************	-
		* 2			
			a contract of		
					-
-				· · ·	
				TOTAL	0

For the calculation of refundable costs, see Article 19, paragraph 2 of Annex II
 Percentage of use of the equipment to be depreciated under the project

Date of purchase	Accounting reference	Suppliers	Type of equipment	Amount
1. Consumables/ materials				, i
1.1 Direct purchases			, M	n × , ×
				*
1.3- Internal supplies				(1)
XXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXX		xxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxx		(1)
pood		Σ.	Total consumables	0
			Overheads of equipment	Formúla

⁽¹⁾ Where necessary , indicate the overheads specifically applicable to the equipment (quality control, handling and storage expenses)

4. SUBCONTRACTING (Services, Studies, Consultancy)

ANNEX 4

				(Hational currency)
Inv	oices	Suppliers (1)	Brief description of	Amount
		N.	type of assistance	, E
Dates	ACC. Refer.	*		. i v ₁
* * * * * * * * * * * * * * * * * * *		6 2	100	i = π ²
	,		-M	ş.
		4		
	90		1.00	8
		1	* 7.	*
			J. 1	
			\$ P *	
		ā	4	
			14 X 11 11 11 11 11 11 11 11 11 11 11 11 1	
			. 367	
		υ		
			J &	
			TOTAL 4	0

¹⁾ Any relationship, ownership or control between the supplier and contractor must be declared

5. COMPUTER COSTS

k		
	Amount	

(national currency)

-Invoicing units Month	Code	Utilisa	tion types (1)		Rate (2)	Amount
		,		.M.		
	,					Ÿ
				3		
SK					TTA 5	

1) -Connection time

- Processing centre:
-Computer type:

- CPU time
- printing (line)
- Storage
- Specific equipment and material
- 2) Method of calculation must be included

0	TOTAL 6					
	,		e e			
					the EU ¹	6.2. Trips outside the EU
,					5	,
				8	ie EU	6.1. Trips inside the EU
	expenses	1800				
1	Expenditure		Name	Purpose	Place	Date
	(national currency)					

¹⁾ See Article 19, paragraph 4 of Annex II

7. OTHER EXPENDITURE

Invoices		Suppliers	Type of expenditure	Amount
Dates	ACC. Refer.			
31/5 - 31/8		Diverse	Electrical cables etc	175.017
		Rarik	Electrical power	58.844
			بعي	
9	,			25
			d gr	,
4 n	Λ.)
			TOTAL 7	233.861

3.1 Hochest Danmark as

No financial report for this period from Hoechest Danmark since the paricipation of Hochest was finished before the starting time of this report.